

ITEM	DESCRIPTION	QUANTITY	UNIT	LABOR UNIT RATE	MATERIAL UNIT RATE	TOTAL UNIT RATE
100	Clearing & Grubbing	1.000	LS			
200	Concrete Pad Removal	3.000	SY			
300	Fence Removal & Reset	80.000	LF			
400	Sign Removal, Stored, & Reinstalled	2.000	EA			
500	Guardrail Removal	60.000	LF			
600	Walk Removal	1,270.000	SY			
700	Walk Removal, Brick Path	40.000	SY			
800	Catch Basin Removal	2.000	EA			
900	Manhole Abandoned	1.000	EA			
1000	Headwall Removal	1.000	EA			
1100	Pipe Filled in Place, 24" & Under	280.000	LF			
1200	Pipe Removal, 24" & Over	170.000	LF			
1300	Embankment, Place Stockpiled Mat.	300.000	CY			
1400	Excavation, Stockpile	300.000	CY			
1500	Embankment, Placing Imported Mat.	70.000	CY			
1600	Erosion & Sediment Control	1.000	LS			
1700	Spot Full Depth Asphalt Repair, Roadway	60.000	SY			
1800	Rock Channel Prot. TY-C W/ Bedding, Outfall	16.000	CY			
1900	Dumped Rock Fill	390.000	CY			
2000	Concrete Masonry Includes Reinforcing	13.000	CY			
2100	Catch Basin AA-S133B	2.000	EA			
2200	Manhole AA-S102	1.000	EA			
2300	Asphalt Pavement (Trail)	1,340.000	SY			
2400	Concrete Shared Use Path	60.000	SF			
2500	Remove & Replace Concrete Curb & Gutter	15.000	LF			
2600	Catch Basin No. 2-5	2.000	EA			
2700	Catch Basin No. 2-6, W/ Trash Rack	2.000	EA			
2800	Maintaining Traffic	1.000	LS			
2900	Law Enforcement Officer W/ Patrol Car	12.000	HR			

ITEM	DESCRIPTION	QUANTITY	UNIT	LABOR UNIT RATE	MATERIAL UNIT RATE	TOTAL UNIT RATE
3000	Construction Layout Stakes	1.000	LS			
3100	Mobilization	1.000	LS			
3200	Topsoil Furnish & Place	330.000	CY			
3300	Seeding & Mulching, Class Special	6,170.000	SY			
3400	Seeding & Mulching, Retention Basin Mix	400.000	SY			
3500	Repair Seeding & Mulching, Special & Ret. Basin	1,400.000	SY			
3600	Deciduous Shrub, No. 5 Cont.	3.000	EA			
3700	Deciduous Tree, No. 15 Cont.	3.000	EA			
3800	Balled & Burlapped Trees	27.000	EA			
3900	Slope Erosion Protection Mat	3,330.000	SY			
4000	Geogrid Composite W/ Geotextile	270.000	SY			
4100	8" Ductile Iron Pipe, Class 52	80.000	FT			
4200	15" Storm Pipe, W/ Type I Bedding	140.000	FT			
4300	36" Storm Pipe, W/ Type I Bedding	140.000	FT			
4400	36" Storm Pipe, W/ TY-I Bedding & CLSM	100.000	FT			
4500	45"x29" Elliptical Storm Pipe, W/ TY-I Bedding	32.000	FT			
4600	Concrete Bench Pad	1.000	LS			
4700	Dewatering	1.000	LS			
4800	Digital Video Recording	1.000	LS			
4900	Grade Checking	1.000	LS			
5000	Record Drawing	1.000	LS			
5100	Orifice Plate	1.000	LS			
5200	Stone Coated W/ Bentonite	15.000	CY			
5300	Steel-Backed Timber Guardrail	60.000	LF			
5400	Root Pruning	1.000	LS			