

**BASE BID ITEMS, SITE AREAS 1-5**

**A. SITE PREPARATION AND PROTECTION (02000)**

A01	Mobilization and Temporary Site Access	1.000	LS		
A02	Stabilized Construction Entrance [Contingent]	1.000	EA		
A03	Temporary Traffic Control	1.000	LS		
A04	Temporary Construction Fence, 4'	12,270.000	LF		
A05	Silt Fence	2,595.000	LF		
A06	Filter Sock	1,335.000	LF		
A07	Temporary Ditch Check [Contingent]	20.000	EA		
A08	Permeable Plastic Ditch Check	83.000	EA		
A09	Drain Inlet Protection [Contingent]	2.000	EA		
A10	Drain Inlet Filter [Contingent]	4.000	EA		
A11	Temporary Seed [Contingent]	5,000.000	SY		
A12	Hydromulch, Slopes 2:1 or less [Contingent]	5,000.000	SY		
A13	Tree Removal W/Stump Grinding, 6-15" DBH [Contingent]	5.000	EA		
A14	Tree Removal with Stump Grinding, 16-30" DBH [Contingent]	5.000	EA		
A15	Tree Removal with Stump Grinding, 31"+ DBH [Contingent]	5.000	EA		
A16	Stump Grinding, 6-15" Diameter	25.000	EA		
A17	Stump Grinding, 16-30" Diameter	41.000	EA		
A18	Stump Grinding, 31"+ Diameter [Contingent]	5.000	EA		
A19	Tree Root Pruning [Contingent]	200.000	LF		
A20	Tree Branch Pruning, 6-12" Diameter [Contingent]	5.000	EA		
A21	Tree Branch Pruning, 13-24" Diameter [Contingent]	5.000	EA		
A22	Field Mowing [Contingent]	3.000	AC		
A23	Saw Cuts, Full Depth	436.000	LF		
A24	Asphalt Surface Removal, 1-1/2"	1,887.000	SY		
A25	Asphalt Pavement Removal, Full Depth	705.000	SY		
A26	Pavement Pulverization, Full Depth	27,936.000	SY		
A27	Concrete Pavement Removal, Full Depth	88.000	SY		
A28	Curb and Gutter Removal	6,002.000	LF		
A29	Agg. Removal for Reuse, 6" Depth (min.)	18,424.000	SY		
A30	Storm Sewer Removal and Disposal	577.000	LF		
A31	Storm Structure Removal and Disposal	16.000	EA		
A32	Misc. Manhole Removal and Disposal	1.000	EA		
A33	Utility Structure Removal and Disposal (Various)	16.000	EA		
A34	Timber Wall Removal and Disposal	408.000	LF		
A35	Gate Removal, Salvage and Return to Owner	6.000	EA		

**B. EARTHWORK AND DRAINAGE**

B01	Site Grading, Complete (Areas 1, 2, 3, 4)	1.000	LS		
B02	Site Grading, Complete (Area 5)	1.000	LS		
B03	Site Grading, Sensitive Wooded Areas (Areas 2, 4)	1.000	LS		
B04	Structure Excavation	74.000	CY		
B05	Excavation of Unsuitable Materials [Contingent]	50.000	CY		
B06	On-Site Disposal of Unsuitable Materials [Contingent]	50.000	CY		
B07	Geotextile Ground Stabilization (Sensitive Wooded Areas)	1,244.000	SY		
B08	Geotextile Ground Stabilization [Contingent]	75.000	SY		
B09	Porous Granular Embankment (PGE), CA-1 [Contingent]	50.000	CY		
B10	Topsoil Furnish and Placement, 4" depth [Contingent]	5,000.000	SY		
B11	Finish Grading	129,914.000	SY		
B12	Culvert Crossing, Complete (#1: 40 LF 18" HDPE)	1.000	EA		
B13	Culvert Crossing, Complete (#2: 50 LF 15" HDPE)	1.000	EA		

B. EARTHWORK AND DRAINAGE					
B14	Culvert Crossing, Complete (#3: 40 LF 12" HDPE)	1.000	EA		
B15	Culvert Crossing, Complete (#4: 40 LF 12" HDPE)	1.000	EA		
B16	Culvert Crossing, Complete (#5: 40 LF 12" HDPE)	1.000	EA		
B17	Culvert Crossing, Complete (#6: 65 LF 12" RCP)	1.000	EA		
B18	Culvert Crossing, Complete (#7: 55 LF 12" RCP)	1.000	EA		
B19	Culvert Crossing, Complete (#8: 45 LF 15" HDPE)	1.000	EA		
B20	Culvert Crossing, Complete (#9: 60 LF 18" RCP)	1.000	EA		
B21	Culvert Crossing, Complete (#10: 50 LF 12" HDPE)	1.000	EA		
B22	Culvert Crossing, Complete (#11: 35 LF 12" HDPE)	1.000	EA		
B23	Culvert Crossing, Complete (#12: 30 LF 12" HDPE)	1.000	EA		
B24	Culvert Crossing, Complete (#13: 35 LF 18" HDPE)	1.000	EA		
B25	Culvert Crossing, Complete (#14A: 40 LF 18" HDPE)	1.000	EA		
B26	Culvert Crossing, Complete (#14B: 40 LF 18" HDPE)	1.000	EA		
B27	Culvert Crossing, Complete (#14C: 40 LF 18" HDPE)	1.000	EA		
B28	Culvert Crossing, Complete (#15: 35 LF 12" HDPE)	1.000	EA		
B29	Culvert Crossing, Complete (#16: 30 LF 12" HDPE)	1.000	EA		
B30	Culvert Crossing, Complete (#17: 40 LF 18" HDPE)	1.000	EA		
B31	Culvert Crossing, Complete (#18: 30 LF 12" HDPE)	1.000	EA		
B32	Culvert Crossing, Complete (#19: 35 LF 12" HDPE)	1.000	EA		
B33	Culvert Crossing, Complete (#20: 30 LF 12" HDPE)	1.000	EA		
B34	Culvert Crossing, Complete (#21: 35 LF 15" HDPE)	1.000	EA		
B35	Culvert Crossing, Complete (#22: 40 LF 12" HDPE)	1.000	EA		
B36	Culvert Crossing, Complete (#23: 40 LF 12" HDPE)	1.000	EA		
B37	Culvert Crossing, Complete (#24: 40 LF 12" HDPE)	1.000	EA		
B38	Culvert Crossing, Complete (#28: 40 LF 12" HDPE)	1.000	EA		
B41	Culvert Crossing, Complete (#35: 60 LF 12" RCP)	1.000	EA		
B42	Culvert Crossing, Complete (#36: 55 LF 12" RCP)	1.000	EA		
B43	Culvert Crossing, Complete (#37: 40 LF 12" HDPE)	1.000	EA		
B44	Culvert Crossing, Complete (#38: 40 LF 15" HDPE)	1.000	EA		
B45	Culvert Crossing, Complete (#39: 50 LF 15" HDPE)	1.000	EA		
B46	Culvert Crossing, Complete (#40: 50 LF 12" HDPE)	1.000	EA		
B47	Culvert Crossing, Complete (#41: 45 LF 12" HDPE)	1.000	EA		
B48	Culvert Crossing, Complete (#42: 70 LF 12" HDPE)	1.000	EA		
B49	Culvert Crossing, Complete (#43: 30 LF 12" HDPE)	1.000	EA		
B50	Storm Sewer, 12" HDPE	168.000	LF		
B51	Storm Sewer, 15" HDPE	70.000	LF		
B52	Storm Sewer, 21" HDPE	40.000	LF		
B53	Storm Sewer, 12" RCP	70.000	LF		
B54	Storm Sewer, 18" RCP	72.000	LF		
B55	Pipe Drain, 4" PVC	39.000	LF		
B57	Pipe Underdrain, 6" #EZ-1501FB	155.000	LF		
B59	Flared End Section, 12" RCP (#34)	1.000	EA		
B60	Flared End Section, 18" RCP (#25)	1.000	EA		
B61	Flared End Section, 12" MES (#33)	1.000	EA		
B62	Flared End Section, 15" MES (#Z, #AB, #_)	3.000	EA		
B63	Flared End Section, 18" MES (#31)	1.000	EA		
B64	Flared End Section, 24" MES (#27)	1.000	EA		
B65	Inlet, TY A, 2' Dia., TY 1 FR & GR, CL (#_ , #_)	1.000	EA		
B66	Manhole, TY A, 4' Dia., TY 1 FR & GR, CL (#_)	1.000	EA		
B67	Manhole, TY A Flat Slab, 4' Dia., TY 8 GR (#26, #_)	2.000	EA		
B68	Riprap	12.000	SY		

C. UTILITIES					
C01	Utility Sleeve, 4", PVC, Open Trench	46.000	LF		
C02	Utility Sleeve, 4", PVC, Directional Drill	61.000	LF		
C03	UEC, 5" PVC, Open Trench, (for ComEd)	1,743.000	LF		
C04	UEC, 5" PVC, Directional Drill, (for ComEd)	36.000	LF		
C08	Handhole, 3' x 3' x 3' (for ComEd)	3.000	EA		
C09	Concrete Transformer Pad (for ComEd)	3.000	EA		
C11	Water Well, Complete	1.000	EA		
C12	Water Service Connection	1.000	EA		
C13	Water Service Line, 1" Type K Copper, Open Trench	9.000	LF		
C15	Water Service Line, 1-1/4" HDPE, Open Trench	12.000	LF		
C16	Water Service Line, 1-1/4" HDPE, Directional Drill	62.000	LF		
C17	Water Service Line, 2" HDPE, Open Trench	211.000	LF		
C18	Water Service Line, 2" HDPE, Directional Drill	168.000	LF		
C19	Water B-Box Valve	2.000	EA		
C20	Drinking Fountain	1.000	EA		
C21	Drinking Fountain Vault, 5', Complete	1.000	EA		
C22	Sanitary System, Septic, Complete	1.000	LS		

D. PAVEMENTS AND SURFACES					
D01	Subgrade Preparation	32,417.000	SY		
D02	Agg. Base Course, Recycled, 5", Trail	11,942.000	SY		
D03	Agg. Base Course, Recycled, 5" min., Trail	1,244.000	SY		
D04	HMA Surface Course, Mix "D", N50, 3"	12,147.000	SY		
D05	Agg. Base Course, Recycled, 9" min.	17,261.000	SY		
D06	HMA Binder Course, IL-19.0, N50, 2 ¼"	12,672.000	SY		
D07	Bituminous Prime Coat	14,413.000	SY		
D08	HMA Surface Course, Mix "D", N50, 1 ¾"	14,413.000	SY		
D09	PML, 4", Yellow, Epoxy	570.000	LF		
D10	PML, 4", White, Thermoplastic	2,311.000	LF		
D11	PML, 6", White, Thermoplastic	665.000	LF		
D12	PML, 12", White, Thermoplastic	230.000	LF		
D13	PML, 24", White, Thermoplastic	104.000	LF		
D14	PML&S, Yellow, Epoxy	8.000	EA		
D15	PML&S, White, Thermoplastic	4.000	EA		
D16	Agg. Base Course, Recycled, 5", Concrete Pavement	1,748.000	SY		
D17	Concrete Pavement, 5"	563.000	SY		
D18	Concrete Pavement, 7"	289.000	SY		
D19	Concrete Curb and Gutter, B6.12	2,019.000	LF		
D20	Concrete Curb and Gutter, Depressed	24.000	LF		
D21	Detectable Warnings	136.000	SF		

E. WALLS AND STAIRS					
E02	Boulder, Individual Placement	3.000	EA		

F. STRUCTURES					
F01	Evaporator Restroom Facility Vault	2.000	EA		

G. SITE AMENITIES					
G01	Signs, Regulatory	20.000	EA		

H. LANDSCAPE					
H01	Soil Preparation for Planting	161,833.000	SY		
H02	Herbicide, Glyphosate, Non-Aquatic	3.200	AC		
H03	Herbicide, Glyphosate, Aquatic	3.600	AC		
H04	Herbicide, Broadleaf, Turf, Post-emergent [Contingent]	5.000	AC		
H05	Wood Chips	709.000	SY		
H07	Seeding - LCFP Parkland Mix	38,469.000	SY		
H08	Seeding - LCFP High-Traffic Mix	283.000	SY		
H09	Seeding - LCFP Low-Maintenance Mix	8,316.000	SY		
H10	Erosion Control Blanket	2,972.000	SY		
H11	Hydromulch, Slopes 2:1 or less	32.800	AC		
H12	Fertilization - Mown Turf, Supplemental [Contingent]	500.000	SY		
H13	Turf Mowing [Contingent]	9.700	AC		
H14	Seeding - LCFP Cover Crop Mix	23.700	AC		
H15	Seeding - LCFP Shortgrass Prairie Mix	22.200	AC		
H16	Seeding - LCFP Woodland Mix	1.500	AC		
H17	Field Mowing [Contingent]	3.000	AC		
H18	Herbicide Treatment - Native Seeded Areas [Contingent]	15.000	AC		

I. ALLOWANCE					
I01	The CONTRACTOR shall include an allowance	1.000	LSUM		

**BID ADDITION, SITE AREA 6**

A. SITE PREPARATION AND PROTECTION (02000)					
6-A01	Turbidity Barrier	283.000	LF		
6-A02	Dewatering [Contingent]	1.000	LS		

B. EARTHWORK AND DRAINAGE					
6-B01	Site Grading, Complete (Area 6)	1.000	LS		
6-B02	Finish Grading	469.000	SY		

E. WALLS AND STAIRS					
6-E01	Boulder Slope Treatment	23.000	SY		
	Limestone Shoreline Wall, 2 Courses Complete	24.000	LF		
	Limestone Shoreline Wall, 3 Courses Complete	61.000	LF		
	Limestone Shoreline Wall, 4 Courses Complete	40.000	LF		

F. STRUCTURES					
6-F02	Concrete Abutment, Cast-in-Place, Taylor Lake East Side	1.000	EA		
6-F04	Floating Pier, Taylor Lake East Side, Complete	1.000	EA		

**BID ADDITION, SITE AREA 8**

A. SITE PREPARATION AND PROTECTION (02000)					
8-A01	Temporary Construction Fence, 4'	616.000	LF		
8-A02	Stump Grinding, 6-15" Diameter	2.000	EA		
8-A03	Pavement Pulverization, Full Depth	1,014.000	SY		

B. EARTHWORK AND DRAINAGE					
8-B01	Structure Excavation	20.000	CY		
8-B02	Finish Grading	1,888.000	SY		

<b>D. PAVEMENTS AND SURFACES</b>				
8-D01	Subgrade Preparation	1,811.000	SY	
8-D02	Agg. Base Course, Recycled, 5", Trail	80.000	SY	
8-D03	HMA Surface Course, Mix "D", N50, 3"	71.000	SY	
8-D04	Agg. Base Course, Recycled, 9" min.	1,461.000	SY	
8-D05	HMA Binder Course, IL-19.0, N50, 2 ¼"	1,371.000	SY	
8-D06	Bituminous Prime Coat	1,371.000	SY	
8-D07	HMA Surface Course, Mix "D", N50, 1 ¾"	1,371.000	SY	
8-D08	PML, 4", Yellow, Epoxy	170.000	LF	
8-D09	PML, 4", White, Thermoplastic	540.000	LF	
8-D10	PML&S, Yellow, Epoxy	2.000	EA	
8-D11	Agg. Base Course, Recycled, 5", Concrete Pavement	271.000	SY	
8-D12	Concrete Pavement, 5"	245.000	SY	
8-D13	Concrete Pavement, 7"	52.000	SY	
8-D14	Concrete Curb and Gutter, B6.12	263.000	LF	
8-D15	Concrete Curb and Gutter, Depressed	8.000	LF	

<b>F. STRUCTURES</b>				
8-F01	Evaporator Restroom Facility Vault	1.000	EA	

<b>G. SITE AMENITIES</b>				
8-G01	Signs, Regulatory	2.000	EA	

<b>H. LANDSCAPE</b>				
8-H01	Soil Preparation for Planting	2,602.000	SY	
8-H02	Herbicide, Glyphosate, Non-Aquatic	0.200	AC	
8-H03	Seeding - LCFP Parkland Mix	2,602.000	SY	
8-H04	Hydromulch, Slopes 2:1 or less	0.494	AC	

**TOTAL BID AMOUNT LESS CONTINGENT ITEMS**

**TOTAL CONTINGENT ITEMS**

**TOTAL ALLOWANCE**

**PROJECT TOTAL**